

<b>KSPH&amp;IDCL</b>	<b>Format for Coarse Aggregate gradation testing</b>	<b>F : 14-5 Rev. No. 1 Page 1 of 2</b>
----------------------	--	--

Name of work:

Date:

Name of the Contractor:

Location :

Reference to test report :

**A. 40 mm Down and Graded**

<b>Sl No</b>	<b>IS Sieve No</b>	<b>Weight retained</b>	<b>Cumulative Percentage retained</b>	<b>Percentage retained</b>	<b>Percentage Passing</b>	<b>IS standards</b>
1	80mm					
2	40mm					95-100
3	20mm					30-70
4	10mm					10-35
5	4.75mm					0-5

40 mm down coarse aggregate sample tested is OK / Not OK

Test conducted by :

Verified by :

AE/ JE (KSPH&IDCL)

<b>KSPHC Ltd</b>	<b>Format for Coarse Aggregate gradation testing</b>	<b>F : 23-5 Rev. No. 0 Page 2 of 2</b>
------------------	--	--

Name of work:

Date:

Name of the Contractor:

Location :

Reference to test report :

**B. 20 mm Down and Graded**

SI No	IS Sieve No	Weight retained	Cumulative Percentage retained	Percentage retained	Percentage Passing	IS standards
1	40mm					100
2	20mm					95-100
3	10mm					25-55
4	4.75mm					0-10

20 mm down coarse aggregate sample tested is OK / Not OK

Test conducted by :

Verified by :

AE/ JE K.S.P.H.C